

HOPKINTON MAIN STREET			
STATE	FED. AID PROJ. NO.	SHEET NO.	TOTAL SHEETS
MA	CMQ/STP-0033(011)	71	184
PROJECT FILE NO. 606043			

UTILITY PLANS

Manifest	
231 ft	Lane Marker
91 ft	Jersey
24 x	Barrel
2 x	G66-62 Police
2 x	W1-4L
2 x	W5-1 road narrows

Legend

- Barrel
- Jersey
- Lane Marker
- Work Area

Typical Signage at Each side of Setup
-Spacing = 100'

-Contractor to coordinate with any abutter who is completely blocked by construction operations
- If remaining road width in field requires sidewalk to be blocked by equipment or used for widening, the contractor will implement MassDOT Figure PED-7. (attached)
- Work hours will be standard 7AM-3PM. With a possible extension to 5PM when needed
-24 Hour police details
-Cones to be used to delineate traffic

Break or Dash in Fog Line at Side Street

Sign Spacing = 100'

Buffer 49.4 ft

75.5 ft

23.7 ft

Break in barrels for resident opening

Widen for 2-Way Traffic

MAIN STREET DRAINAGE STRUCTURE DATA						
NO.	TYPE	STATION	RM ELEV.	INV. IN	INV. OUT	REMARKS
16	DMH	20+24.4 21.4 RT	440.13	(17) 436.50 (20) 433.20 (18) 434.90	(15) 431.20	5' DIA DMH
17	CB	20+43.1 23.1 RT	440.39	(19) 436.70	(16) 436.80	CB W/ FRAME AND COVER
18	CIRC	20+53.0 14.8 LT	439.68		(16) 435.30	
18A	CIRC	21+07.5 14.0 LT	432.05		(22) 439.30	
19	GC	20+36.8 12.7 RT	439.47		(17) 436.80	
20	DMH	20+96.7 28.9 RT	440.93	(22) 435.70 (21) 436.20	(16) 435.80	
21	CB	20+98.8 38.1 RT	440.70		(20) 436.30	
22	DMH	21+33.5 25.4 RT	442.58	(24) 436.90 (18A) 436.20	(20) 436.80	5' DIAMETER DMH
23A	CB	22+13.8 9.8 RT	444.43	(23) 441.50	(24) 440.40	CB W/ FRAME AND COVER
23	GC	22+30.0 12.0 RT	444.88		(23A) 442.18	

MAIN STREET DRAINAGE STRUCTURE DATA						
NO.	TYPE	STATION	RM ELEV.	INV. IN	INV. OUT	REMARKS
24	DMH	22+42.8 21.4 RT	444.87	(25) 439.00 (23A) 440.20	(22) 438.90	
25	DMH	24+00.4 20.7 RT	450.75	(27) 446.20 (28) 443.70 (26) 444.50	(24) 442.50	9' DIAMETER DMH
26	CB	24+07.0 14.8 LT	450.50		(25) 447.00	
27	CB	24+12.2 9.8 RT	450.78	(28) 447.80	(25) 446.90	CB W/ FRAME AND COVER
28	GC	24+24.2 12.0 RT	451.21		(27) 448.71	

